

DETAILED STATUS REPORT FOR EXECUTION OF APPROVED COMPONENTS UNDER BSUP (PHASE -I)

NAME OF ULB: KHARDAH

REPORT AS ON: 12-01-2008

Rs.in lakh

Details of Tenders										
Name of Component	Approved cost	Tendered Value	No. of Packages	Ref. No. & Date of Tender/ Quotation	Date of Opening of Tender/ Quotation	Date of award of work	Date of Completion as per work order	Physical Progress 9		Remarks
								Progress	% Work done	
1	2	3	4	5	6	7	8			10
Housing	996.80	300.00	15	4/BSUP/2007 -08 dt. 9.7.07	21.08.07	10.10.07	8 months	150 nos Housing in	25%	Total number of beneficiaries with clear title of land -300 nos.
		696.00	24	9/BSUP/2007-08 Dt: 3-9-2007	31.10.07	10-01-08	8 months			
Water Supply										
ii) Distribution Line Supplv	56.38	33.69	1	1 & 3/BSUP/2007 08 dt. 9.7.07	21.08.07	10.10.07	1 year	Complete	100%	
Laying		22.24	1					Near complete	80%	
Drain	100.30	55.17	3	5/BSUP/2007 -08 dt. 9.7.07	21.08.07	12.10.07	8 months	Work in progress	35%	
		45.13	2	7/BSUPI2007-08 dt.3.9.07	31.10.07	11.01.08	8 months	Work order issued		
Roads										
i) Cement Concrete	57.82	37.18	2	2/BSUP/2007-08 dt. 9.7.07	21.08.07	12.10.07	8 months	40% Completed		
		20.64	1	8/BSUP/2007 -08 dt. 3.9.07	31.10.07	11-01-08	8 months	Work order issued		
Street Light	12.73	-	-	-	-	-	-	Action has been initiated for tendering		
Community Toilet	3.68	3.69	1	1 I/BSUP/2007 -08 dt. 03.09.07	31.10.07	11-01-08	3 months	Work order issued		
Solid Waste Management (Bins)	458	4.45	1	6/BSUP/2007-08 dt. 03.09.07	31.10.07	11-01-08		Work order issued		
Community Seva Kendra	26.68	25.90	1	10/BSUP/2007-08 dt. 03.09.07	31.10.07	11-01-08	8 months	Work order issued		