

All amounts are in Rs. Lakhs

1.	<b>Project title:</b>	Rehabilitation/Upgradation of Man entry Brick Sewar (Part-I) for city of Kolkata		4.	<b>Project Bank A/c No: &amp; Name &amp; Address of Bank</b>	301301110050003; Union Bank of India; Dharamtolla-Kolkata; 5, Chowringhee Place, Post Box No. 8924, Kolkata, West Bengal
2.	<b>Project code:</b>			5.	<b>Project Cost (in Rs. Lakhs) – as sanctioned</b>	40291.00
3.	<b>Implementing Agency:</b>	Kolkata Municipal Corporation				

All amounts are in Rs. Lakhs

<b>5. Capital Contributions to the project and Inflows<sup>1</sup></b>										
Sl. No.	Sources	Commitment based on approved project cost	%	Actual release upto end of last reporting quarter <sup>2</sup>	Actual amounts released and dates in current financial year FY 06-07			Commitment pending release from source for FY 06-07	Commitment pending release from source for balance project period (beyond 06-07)	
					During the last quarter being reported					Total to date in FY 06-07
					<i>January</i>	<i>February</i>	<i>March</i>			
1	GoI	14101.85	35	-----	...	...	...	<b>1410.19</b>	<b>12691.66</b>	
					...	...	...			
2	State	6043.65	15	-----	...	...	...	<b>604.37</b>	<b>5439.28</b>	
					...	...	...			
3	KMC	20145.50	50	...	...	...	...	<b>2014.55</b>	<b>18130.95</b>	
					...	...	...			
<b>Total</b>		<b>40291.00</b>	<b>100</b>	<b>-----</b>	...	...	...	<b>4029.11</b>	<b>36261.89</b>	
<b>Total interest accumulated in bank account to date</b>								Rs.	0.00	
<b>6. Budget Allocation by ULB / parastatal agency</b>										
Allocation in ULB / parastatal agency budget for this project in current financial year '06-07								Rs. NIL Lakhs		

<sup>1</sup> Note (for filling table):

(1) Quarter is defined to be aligned with the financial year time frames

(2) Actual dates / amounts for all sources should correspond to dates / amounts of actual cash inflow in the project bank account

(3) Amounts committed pending release for current financial year and beyond should be linked to project implementation schedule.

<sup>2</sup> From start of the project

All amounts are in Rs. Lakhs

7. Project Implementation Monitoring								
List all tender packages proposed for the project		Cost (in Rs. Lakhs)			Project Start		Completion	
Package No.	Brief Title of Tender Package	Estimate	Awarded	On completion	Tender Release date	Tender Award date	Scheduled date	Actual completion date
1.								
2.								
3.								
n.								
<b>Total</b>								

8.	Project Implementation activities planned for the quarter	Project implementation achievements during the quarter
	<ul style="list-style-type: none"> <li>• ...</li> <li>• ...</li> <li>• ...</li> </ul>	<ul style="list-style-type: none"> <li>• ...</li> <li>• ...</li> <li>• ...</li> </ul>

9.	Estimated time for completion of Project as per DPR <sup>3</sup> : <u>Nov, 2010</u> Estimated time for completion of Project as on Date: <u>Nov, 2010</u>
----	--

<sup>3</sup> Please specify month and year of completion as envisaged in the DPR, taking into account the release of first installment of funds from GoI as start date for the project

All amounts are in Rs. Lakhs

<b>10. Monitoring Funds Utilisation<sup>4</sup> for the project</b>							
Tender Package No.	Actual amounts utilised in the project					Balance utilization forecast for FY 06-07	Balance utilization forecast for balance project period
	Upto end of last reporting Quarter <sup>5</sup>	During the last quarter being reported			Total to date		
		<i>January</i>	<i>February</i>	<i>March</i>			
1.							
2.							
n.							
<b>Total</b>	<b>NIL</b>	<b>NIL</b>	<b>NIL</b>	<b>NIL</b>	<b>NIL</b>	<b>-----</b>	<b>40291.00</b>
Utilisation of funds as % of funds received from all sources for the project as on date							NIL %

<b>11. Any issues / constraints in project implementation (please state in brief bullet points)</b>	
• ...	
• ...	
• ...	

<sup>4</sup> Utilisation implies – draws from the project bank account for payments pertaining to the project

<sup>5</sup> From the start of the project