

**Asansol Durgapur Development Authority**  
**Status Report of Sanctioned Schemes under JN-NURM for Asansol Urban Area**  
**As on 10.12. 2007**

**Water Supply Sector**

SI No.	Name of the Scheme	Total Project Cost (in Rs.)	State Government Share (in Rs.)	Central Government Share (in Rs.)	Fund received from State Government (in Rs.)	Fund received from Central Government (in Rs.)	Total fund received (in Rs.)	Physical Progress
1	Durgapur (7 MGD) Water Supply Project	28.78 Cr.	14.39 Cr.	14.39 Cr.	3.50 Cr.	3.5975 Cr.	<b>7.0975 Cr.</b>	Execution of project has been started by PHE. Received fund placed to DMC. <b>45 % work completed. Utilisation Certificate submitted.</b>
2	Asansol Water Supply (10 MGD) Project	89.88 Cr.	44.94 Cr.	44.94 Cr.	0.96 Cr.	2.50 Cr	<b>3.46 Cr.</b>	Tender processing for 1 <sup>st</sup> package consisting of construction of two Over Head reservoir at Mahisila and KSTP. Construction of one UGR at KSTP (including pump house, electrical and mechanical works), lying of new rising main from existing CWR at Ismile to OHR at Mahisila, lying of new rising main from zone IV OHR to KSTP CWR, procurement of DI pipes for rising main. <b>Total Tender Value Rs.7.18 Cr.</b>
3	Jamuria Water Supply (5 MGD) Project.	14.53 Cr.	7.37 Cr.	7.38 Cr.	1.8163 Cr.	1.8163 Cr.	<b>3.6326 Cr.</b>	Execution of the project has been started by PHE Department. <b>60 % work completed. UC for the first installment submitted.</b>
4	Raniganj							1. Construction of 5 nos. Overhead

	Water (42 MLD) Supply Project	36.27Cr.	19.57 Cr.	19.57 Cr.	4.5338 Cr.	4.5338 Cr.	<b>9.0676 Cr.</b>	<p>reservoir : Tender awarded against 3 nos. overhead reservoir on 07/12/07. (Tender value Rs.1.09 crores). Tender opening date of other two Over Head reservoir on 20/12/07 (Tender value Rs.1.42 crore).</p> <p>2. Construction of two nos. under ground reservoir including all electrical and mechanical works. Tender opened on 30/12/07. Tender value Rs.7.96 crores. Work order to issued.</p> <p>3.Procurement of D.I. pipes for rising mains- Tender open 05/12/07. Processing awarding of tender.</p> <p>4. Tender is processed for collector wells including gang way and sustainability of water test on Damodar river. (Rs.5.50 crores). Tender to be floated within 15 days. Entire work id guided by Jadavpur University.</p> <p>5. Tender is processed for laying of rising main pipes.</p>
--	-------------------------------	----------	-----------	-----------	------------	------------	-------------------	---

### JNNURM Sanctioned Scheme – B.S.U.P. (Physical Component)

Sl. No.	Name of ULBs	No. of Housing	Length of pipe line (km)	Length of Drain (km)	Length of Road (km)	No. of Street Light	No. of Stand Post	No. of Community Centre	No. of Community Baths	No. of Community Toilets	No. of Garbage Bins	No. of Community Seva Kendras
1	Kulti	1024	4.67	12.23	67.108	875	-	-	-	35	200	12
2	Raniganj	977	18.12	13.82	41.144	625	-	6	34	34		4
3	Jamuria	1057	16.72	14.52	31.410	390	-	5	9	9		4
4	Durgapur	3000+1000	41.751	143.792	99.018	2724	444	26	-	241	MSWM	-
5	Asansol Ph-I	3000+1000	48.405	56.040	60.485	1902	249	13	-	240	MSWM	-
6	Asansol Ph-II Railpar	1371	26.90	30	13.415	234 Sodium 698 (T/light)	W/S connection to each DU	1	One within each DU	One within each DU	80	2

**STATUS OF SOLID WASTE MANAGEMENT PROJECT UNDER JN-NURM**

**Total Project Cost:** = **Rs.43.57 Crore**  
**Fund received from Central Government by ADDA** = **Rs. 5.4466 Crore.**  
**Fund received from State Government by ADDA** = **Rs. 2.3342 Crore.**

**Total Amount Received** = **Rs. 7.7808 Crore.**

<b>KULTI MUNICIPALITY</b>	No work is started. <b>No fund placed by ADDA</b>
<b>RANIGANJ MUNICIPALITY</b>	Door to door collection to be started in 5 Wards. Tender floated for 5 Dumper placer, 199 tricycles with container, 2000 bins, and 2-transport vehicle. <b>Fund placed by ADDA: Rs.50.00 Lakhs</b> <b>Physical Progress:</b> Tender completed and work order issue for 5 TATA chassis, 5 Dumper Placer, 53 Dumper Bins. 199 Tricle, 27 Push Cart, 27 Long Handle Broom, 27 Shovel TATA No. 5, 27 Gloves, 27 Foot Wear, 27 Metal Tray, 27 Small Broom, 27 Gum Boot, 81 Additional Bins (HDPF) with Bucket <b>Financial Progress:</b> Fund utilized Rs.34.35 lakhs. The Municipality has submitted the additional requirement of 62.65 lakhs.
<b>JAMURIA MUNICIPALITY</b>	Tender has been floated to procure Dumper Placer, tri-cycles with

	<p>container, collection bins &amp; auto tripper.  <b>Fund placed by ADDA: Rs.50.00 Lakhs</b></p> <p><b>Physical Progress:</b> Work Order issued to procure materials amounting to Rs.31.70 lakhs.</p> <p><b>Financial Progress:</b> Nil</p>
<p><b>DURGAPUR MUNICIPAL CORPORATION</b></p>	<p>Door to door collection in 2 Wards started.</p> <p><b>Fund placed by ADDA: Rs.100.00 Lakhs</b></p> <p><b>Physical Progress:</b> They have purchased 15000 bins, 30 tricycles, 400-tricycle container, 4-dumper placer, 32-dumper placer container and 2-Auto -tripper.  Tender for road and boundary wall at dumping ground floated amounting to Rs 83.88 lakhs.</p> <p><b>Financial Progress:</b> Tender floated amounting to Rs.1.21 crores. Work order issued for Rs.1.00 crore. Amount utilized Rs.71.65 lakhs. They have submitted requirement of further fund.</p>
<p><b>ASANSOL MUNICIPAL CORPORATION</b></p>	<p><b>Fund placed by ADDA: Rs.100.00 Lakhs</b></p> <p><b>Physical Progress:</b> Tender floated for procurement of Dumper Placer, Dumper Placer Container and other carriage and transportation materials. Tender value Rs.96.00 lakhs.</p> <p><b>Financial Progress:</b> Nil. Utilization Certificate to be submitted by January 2008.</p>

## **STATUS OF BSUP SCHEMES**

<p><b>ASANSOL BSUP PROJECT</b></p> <p>Total Project Cost: Rs.88.96 Crores. Fund received from State Government Rs.4.4475 Crores. Fund received from Central Government Rs.11.1184 Crores. Total Fund received Rs.15.5659 Crores.</p>	<p>Latest report not submitted. <b>Fund placed by ADDA: Rs.300.00 Lakhs</b></p> <p><b>Physical Progress:</b> Tender value for <u>Infrastructure Project (Ph-I)</u> – Rs.5.15 Crores. Full work Order issued. 50% of the work is completed. Full completion is expected by January 2008.</p> <p>Tender Value of <u>Infrastructure Project (Ph-II)</u>- Rs.6.05 Crores. Full work order is issued and work is under progress. Project is expected to complete by January 2008.</p> <p><b>Financial Progress:</b> Nil.</p>
<p><b>ASANSOL RAILPAR BSUP PROJECT</b></p> <p>Total Project Cost: Rs.33.92 Crores. Fund received from State Government Rs.1.60928 Crores. Fund received from Central Government Rs.4.0232 Crores. Total Fund received Rs.5.63248 Crores.</p>	<p><b>Executed by ADDA</b></p> <p><b>Physical Progress:</b> Tender Package for Housing and Infrastructure Projects are ready to be floated.</p> <p><b>Financial Progress:</b> Nil.</p>

## **RANIGANJ BSUP PROJECT**

Total Project Cost: Rs.17.49 Crores.

Fund received from State Government: Rs.0.87456 Crores.

Fund received from Central Government: Rs.2.1864 Crores.

Total Fund received: Rs.3.06096 Crores.

### **Fund placed by ADDA: Rs.50.00 Lakhs**

**Physical Progress:** Tender for 526 houses floated amounting to Rs. 5.26 Crore. Work order issued for 177 houses. There is no land problem for these houses.

Tender for Infrastructure Project consisting of Road, Drain, Community Toilet and Bath, Water supply pipes have been floated. Tender value Rs.6.60 Crores. Work order amounting to Rs.3.56 crores is ready to be placed.

**Financial Progress:** Nil.

## **JAMURIA BSUP PROJECT**

Total Project Cost: Rs.16.37 Crores.

Fund received from State Government: Rs.0.81876 Crores.

Fund received from Central Government: Rs.2.0469 Crores.

Total Fund received : Rs.2.86566 Crores.

### **Fund placed by ADDA: Rs.50.00 Lakhs**

**Physical Progress:** Tender floated for 884 houses amounting to Rs.8.84 Crores. Work order issued for 97 houses. Work could not be started for land problem. Report on land submitted to District office.

Tender of Infrastructure Package floated amounting to Rs.3.92 Crores. Work order issued for Rs.46.44 lakhs. Work not started.

**Financial Progress:** Nil.

### **DURGAPUR BSUP PROJECT**

Total Project Cost: Rs.1061.60 Crores.

Fund received from State Government: Rs.5.30081 Crores.

Fund received from Central Government: Rs.13.2516 Crores.

Total Fund received : Rs.18.55241 Crores.

#### **Fund placed by ADDA: Rs.3.00 Crores.**

Tender of Infrastructure Project amounting to Rs15.66 crore have been floated consisting of Internal Road, Toilet, Drainage Channels, street light, water supply and Community Centre. Work order amounting to Rs.1.76 crores have been issued. Work order for remaining scheme is under process of issuing.

No tendering for houses have been done. Estimate for 93 housing units is completed and selection of 514 beneficiary is complete. They are stuck with land problems. Land identification is under process.

**Financial Progress:** Nil.

### **KULTI BSUP PROJECT**

Total Project Cost: Rs.26.35 Crores.

Fund received from State Government: Rs.0.7248 Crores.

Fund received from Central Government: Rs.1.812 Crores.

Total Fund received : Rs.2.5368 Crores.

The Municipal representatives are not attending the meeting. They have requested to Principal Secretary, Municipal Affairs Deptt. that ADDA should placed the fund to Kulti Municipality for execution of BSUP and other schemes of JNNURM.