

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
<b>Sanctioned in 2006-07</b>													
<b>MED</b>													
New Barrackpore	28.11.06	2191	3403.24	2012.21	2170	99.04	1052	48.01	0	6	4	1040	47.47
Gayeshpur Ph-I	28.11.06	958	1488.04	514.52	1333	139.14	1333	139.14	20	0	32	1125	117.43
Madhyamgram Ph-I	29.12.06	1253	1002.40	1001.45	1253	100.00	1253	100.00	11	51	32	1159	92.50
Khardah Ph-I	29.12.06	1246	996.80	262.17	1246	100.00	720	57.78	55	15	15	635	50.96
Bhadreswar Ph-I	29.12.06	4110	3288.00	1843.37	4110	100.00	4101	99.78	1037	601	700	1763	42.90
Kamarhati Ph-I	02.02.07	1738	1390.40	1327.53	1738	100.00	1019	58.63	3	3	40	965	55.52
Panihati Ph-I	27.02.07	2523	2018.40	1952.84	2523	100.00	1700	67.38	85	27	24	1555	61.63
Budge Budge Ph-I	21.03.07	190	190.00	201.26	190	100.00	190	100.00	0	0	0	190	100.00
Bansberia Ph-I	21.03.07	1341	1341.00	1198.33	1341	100.00	1341	100.00	9	46	107	1170	87.25
Maheshtala Ph-I	21.03.07	2622	2622.00	3123.34	2622	100.00	2622	100.00	106	433	730	1353	51.60
Pujali Ph-I	21.03.07	1103	882.40	485.61	1103	100.00	1103	100.00	4	0	6	996	90.30
Hooghly-Chinsurah Ph-I	21.03.07	2021	2021.00	666.19	2021	100.00	1421	70.31	218	130	337	736	36.42
<b>Total of MED</b>		<b>21296</b>	<b>20643.68</b>	<b>14588.82</b>	<b>21650</b>	<b>101.66</b>	<b>17855</b>	<b>83.84</b>	<b>1548</b>	<b>1312</b>	<b>2027</b>	<b>12687</b>	
<b>BSUP</b>													
Kalyani Ph-I	14.12.06 & 29.12.06	899	1186.68	593.98	899	100.00	899	100.00	0	0	0	899	100.00
Kalyani Ph-II	29.12.06	1412	1863.84	818.19	1412	100.00	1412	100.00	14	9	137	1252	88.67
Urban Renewal Project at Kumartuli	28.09.06 & 02.02.07	524	826.30	1187.90	144	27.48	72	13.74	0	0	0	0	0.00
Kanchrapara Ph-I	29.12.06	787	1038.84	764.02	787	100.00	787	100.00	15	35	85	625	79.42
North Dum Dum Ph-I	29.12.06	721	951.72	716.52	721	100.00	721	100.00	0	2	14	705	97.78
Uttarpara-Kotrang Ph-I	29.12.06	1286	1697.52	469.94	1286	100.00	1286	100.00	2	4	1	1157	89.97
Barasat Ph-I	02.02.07	868	954.80	352.89	868	100.00	868	100.00	15	31	17	761	87.67
Nonadanga Housing Project	29.12.06	2848	3417.60	754.79	2848	100.00	2848	100.00	128	672	288	1760	61.80
Rajarhat-Gopalpur Ph-I	02.02.07	973	1070.30	643.59	973	100.00	973	100.00	0	0	6	948	97.43

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
South Dum Dum Ph-I	02.02.07	585	643.50	365.42	504	86.15	504	86.15	20	0	1	34	5.81
Barrackpore Ph-I	02.02.07	740	814.00	501.99	740	100.00	549	74.19	0	0	15	511	69.05
Baidyabati	27.02.07	631	631.00	299.17	631	100.00	631	100.00	8	9	81	315	49.92
Bidhannagar Ph-I	27.02.07	210	210.00	145.65	210	100.00	210	100.00	0	0	0	162	77.14
Bally Ph-I	21.03.07	136	190.40	50.37	136	100.00	136	100.00	0	0	0	136	100.00
<b>Total of BSUP</b>		<b>12620</b>	<b>15496.50</b>	<b>7664.42</b>	<b>12159</b>	<b>96.35</b>	<b>11896</b>	<b>94.26</b>	<b>202</b>	<b>762</b>	<b>645</b>	<b>9265</b>	
<b>MDP</b>													
Rishra Ph-I	02.02.07	128	179.20	39.25	128	100.00	120	93.75	0	0	0	120	93.75
Uluberia Ph-I	27.02.07	2120	2332.00	1502.78	2120	100.00	2120	100.00	0	0	0	2120	100.00
Champdani Ph-I	27.02.07	882	958.80	312.94	882	100.00	882	100.00	15	13	71	759	86.05
<b>Total of MDP</b>		<b>3130</b>	<b>3470.00</b>	<b>1854.97</b>	<b>3130</b>	<b>100.00</b>	<b>3122</b>	<b>99.74</b>	<b>15</b>	<b>13</b>	<b>71</b>	<b>2999</b>	
<b>RE</b>													
Bhatpara Ph-I	29.12.06	797	1052.04	739.34	797	100.00	797	100.00	0	0	0	797	100.00
Howrah MC Ph-I	02.02.07	3248	4547.20	1274.31	416	12.81	416	12.81	0	0	96	320	9.85
Rajpur-Sonarpur Ph-I	02.02.07	2135	2348.50	2096.95	2080	97.42	2080	97.42	44	113	308	1530	71.66
<b>Total of RE</b>		<b>6180</b>	<b>7947.74</b>	<b>4110.60</b>	<b>3293</b>	<b>53.28</b>	<b>3293</b>	<b>53.28</b>	<b>44</b>	<b>113</b>	<b>404</b>	<b>2647</b>	
<b>AD</b>													
Chandannagar MC Ph-I	14.12.06 & 29.12.06	1905	2514.60	1397.97	1905	100.00	1905	100.00	65	89	71	1680	88.19
Chandannagar MC Ph-II	29.12.06	288	408.96	107.20	80	27.78	80	27.78	0	0	0	0	0.00
Chetla Housing Project	14.12.06	416	698.88	64.96	128	30.77	128	30.77	0	0	0	64	0.00
Konnagar Ph-I	27.02.07	128	179.20	28.50	128	100.00	128	100.00	0	0	24	104	81.25
Serampore	21.03.07	640	896.00	108.52	640	100.00	448	70.00	32	0	288	0	0.00
<b>Total of AD</b>		<b>3377</b>	<b>4697.64</b>	<b>1707.15</b>	<b>2881</b>	<b>85.31</b>	<b>2689</b>	<b>79.63</b>	<b>97</b>	<b>89</b>	<b>383</b>	<b>1848</b>	
<b>KMC</b>													
Housing for Urban poor within K. M. C. (KEIP)	27.02.07	1280	1303.73	273.61	1184	92.50	1184	92.50	0	0	0	1184	92.50

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
<b>Total of KMC</b>		<b>1280</b>	<b>1303.73</b>	<b>273.61</b>	<b>1184</b>	<b>92.50</b>	<b>1184</b>	<b>92.50</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1184</b>	
<b>Total KMA</b>						<b>92.51</b>		<b>83.62</b>					
<b>ADDA</b>													
Rehabilitation of slums in Asansol MC area	28.11.06	4000	4560	4335	3701	92.53	3701	92.53	512	544	436	1477	36.93
Rehabilitation of slums in Durgapur MC area	28.11.06	4000	4560	6041.62	4000	100.00	4000	100.00	22	109	240	3592	89.80
Low cost Housing for Urban Poor in Asansol Rail Para	29.12.06	1371	1391.03	1827.5	1371	100.00	1371	100.00	0	0	0	396	28.88
BSUP Scheme for the Town of Kulti	29.12.06	1024	819.2	630.41	1024	100.00	1024	100.00	253	360	0	86	8.40
Ranigunge Ph-I	21.03.07	977	977	772.09	693	70.93	569	58.24	0	6	12	455	46.57
Jamuria Ph-I	21.03.07	1057	1057	580.5	1026	97.07	1026	97.07	0	45	280	348	32.92
<b>Total of ADDA</b>		<b>12429</b>	<b>13364.23</b>	<b>14187.12</b>	<b>11815</b>	<b>95.06</b>	<b>11691</b>	<b>94.06</b>	<b>787</b>	<b>1064</b>	<b>968</b>	<b>6354</b>	
<b>Total of 2006-07</b>		<b>60312</b>	<b>66923.52</b>	<b>44386.69</b>	<b>56112</b>	<b>93.04</b>	<b>51730</b>	<b>85.77</b>	<b>2693</b>	<b>3353</b>	<b>4498</b>	<b>36984</b>	
<b>Sanctioned in 2007-08</b>													
<b>MED</b>													
North Barrackpore	13.09.07	1526	1526.00	1137.13	1526	100.00	1376	90.17	5	19	59	951	62.32
Dum Dum	26.09.07	748	748.00	636.67	607	81.15	607	81.15	9	4	6	256	34.22
Halisahar	26.09.07	4394	4394.00	1063.88	2253	51.27	2253	51.27	2	7	322	1902	43.29
Baruipur	07.11.07	543	543.00	426.19	543	100.00	543	100.00	3	0	0	540	99.45
Kamarhati Ph-II	27.12.07	256	510.91	239.55	0	0.00	0	0.00	0	0	0	0	0.00
Bansberia Ph-II	27.12.07	562	786.80	591.58	562	100.00	356	63.35	13	60	50	40	7.12
Khardah Ph-II	09.01.08	1330	1958.70	1396.40	1330	100.00	1330	100.00	2	1	1	540	40.60
Madhyamgram Ph-II	09.01.08	1435	2113.34	1859.94	1435	100.00	1435	100.00	19	21	135	1260	87.80
Hooghly-Chinsurah Ph-II	24.01.08	858	1201.20	928.84	858	100.00	464	54.08	16	202	195	51	5.94
Gayeshpur Ph-II	05.02.08	2485	3752.35	3262.46	1002	40.32	1002	40.32	5	68	81	848	34.12
Pujali Ph-II	27.02.08	550	809.99	491.05	550	100.00	550	100.00	0	0	98	205	37.27
Maheshtala Ph-II	07.03.08	2167	3191.36	2408.82	2020	93.22	2020	93.22	483	472	809	256	11.81

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
Panihati Ph-II	14.03.08	1206	1776.09	1774.70	1206	100.00	988	81.92	45	155	240	194	16.09
<b>Total of MED</b>		<b>18060</b>	<b>23311.74</b>	<b>16217.21</b>	<b>13892</b>	<b>76.92</b>	<b>12924</b>	<b>71.56</b>	<b>602</b>	<b>1009</b>	<b>1996</b>	<b>7043</b>	
<b>BSUP</b>													
Baranagar Ph-I	09.01.08	202	297.55	133.81	202	100.00	202	100.00	1	19	12	170	84.16
Barrackpore Ph-II	05.02.08	1434	2111.87	1392.24	1434	100.00	1434	100.00	88	40	73	575	40.10
Kalyani Ph-III	27.02.08	3488	5137.82	3266.28	3488	100.00	3488	100.00	444	301	389	371	10.64
Barasat Ph-II	27.02.08	2486	3661.16	2224.16	2486	100.00	2486	100.00	430	603	723	464	18.66
<b>Total of BSUP</b>		<b>7610</b>	<b>11208.40</b>	<b>7016.49</b>	<b>7610</b>	<b>100.00</b>	<b>7610</b>	<b>100.00</b>	<b>963</b>	<b>963</b>	<b>1197</b>	<b>1580</b>	
<b>MDP</b>													
Champdani Ph-II	24.01.08	3452	4671.05	2136.40	2060	59.68	2060	59.68	300	143	360	190	5.50
Rishra Ph-II	05.02.08	1643	2420.14	1709.11	1570	95.56	1570	95.56	55	181	294	763	46.44
Uluberia Ph-II	07.03.08	2100	3093.30	2275.95	1100	52.38	1050	50.00	127	82	13	440	20.95
<b>Total of MDP</b>		<b>7195</b>	<b>10184.49</b>	<b>6121.46</b>	<b>4730</b>	<b>65.74</b>	<b>4680</b>	<b>65.05</b>	<b>482</b>	<b>406</b>	<b>667</b>	<b>1393</b>	
<b>RE</b>													
Naihati	09.01.08	2325	3424.73	1831.89	1470	63.23	1245	53.55	83	15	89	1058	45.51
Rajpur-Sonarapur Ph-II	07.03.08	1788	2633.72	1813.99	1788	100.00	1788	100.00	93	84	180	274	15.32
<b>Total of RE</b>		<b>4113</b>	<b>6058.45</b>	<b>3645.88</b>	<b>3258</b>	<b>79.21</b>	<b>3033</b>	<b>73.74</b>	<b>176</b>	<b>99</b>	<b>269</b>	<b>1332</b>	
<b>AD</b>													
Serampore Ph-II	27.02.08	2002	2948.95	1916.80	2002	100.00	2002	100.00	119	26	86	1771	88.46
Chandannagar MC Ph-III	14.03.08	1177	1733.72	1307.03	1177	100.00	950	80.71	535	105	230	80	6.80
<b>Total of AD</b>		<b>3179</b>	<b>4682.67</b>	<b>3223.83</b>	<b>3179</b>	<b>100.00</b>	<b>2952</b>	<b>92.86</b>	<b>654</b>	<b>131</b>	<b>316</b>	<b>1851</b>	
<b>KMC</b>													
Integrated Housing Project for slum Dwellers of Rajarghat, Kacharipara and Hatgachia (KMC)	19.10.07	6480	9266.40	1726.62	4140	63.89	4140	63.89	0	20	70	110	0.00
Integrated Slum Dev. Scheme in Ward No 32 of KMC, Ultadanga, (By KIT)	27.12.07	1160	2409.64	417.65	1160	100.00	1160	100.00	180	60	36	0	0.00

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
Integrated Housing Project for slum Dwellers of Anandanagar, Jalpara and Garden Reach-I in KMC	09.01.08	2500	3875.00	1201.44	2500	100.00	2500	100.00	104	12	144	100	0.00
Project for Slum Dwellers Jhoro Bustee, Golf Green (By KIT)	24.01.08	220	423.45	144.70	220	100.00	220	100.00	0	0	0	0	0.00
<b>Total of KMC</b>		<b>10360</b>	<b>15974.49</b>	<b>3490.41</b>	<b>8020</b>	<b>77.41</b>	<b>8020</b>	<b>77.41</b>	<b>284</b>	<b>92</b>	<b>250</b>	<b>210</b>	
<b>ADDA</b>													
Jamuria Ph-II	24.01.08	1169	1718.43	1062.53	1169	100.00	1169	100.00	6	52	36	0	0.00
Ranigunge Ph-II	05.02.08	1306	1919.82	1192.57	691	52.91	691	52.91	40	65	230	325	24.89
Kulti Ph-II	05.02.08	1937	2852.64	2120.35	1937	100.00	628	32.42	0	25	10	0	0.00
<b>Total of ADDA</b>		<b>4412</b>	<b>6490.89</b>	<b>4375.45</b>	<b>3797</b>	<b>86.06</b>	<b>2488</b>	<b>56.39</b>	<b>46</b>	<b>142</b>	<b>276</b>	<b>325</b>	<b>7.37</b>
<b>Total of 2007-08</b>		<b>54929</b>	<b>77911.14</b>	<b>44090.73</b>	<b>44486</b>	<b>80.99</b>	<b>41707</b>	<b>75.93</b>	<b>3207</b>	<b>2842</b>	<b>4971</b>	<b>13734</b>	<b>25.00</b>
<b>Sanctioned in 2008-09</b>													
<b>MED</b>													
Baruipur Ph-II	29.12.08	1982	3462.65	2120.96	1008	50.86	762	38.45	36	40	270	416	20.99
Baruipur Ph-III	29.12.08	78	162.27	104.15	0	0.00	0	0.00	0	0	0	0	0.00
Budge Budge Ph-II	21.01.09	1130	1664.16	1611.99	153	13.54	153	13.54	32	22	18	5	0.44
<b>Total MED</b>		<b>3190</b>	<b>5289.08</b>	<b>3837.10</b>	<b>1161</b>	<b>64.40</b>	<b>915</b>	<b>51.99</b>	<b>68</b>	<b>62</b>	<b>288</b>	<b>421</b>	<b>21.43</b>
<b>BSUP</b>													
North Dum Dum Ph-II	16.12.08	1974	2907.13	2905.47	1974	100.00	1831	92.76	33	15	8	1505	76.24
Rajarhat-Gopalpur Ph-II	16.12.08	2180	3210.51	2517.30	2180	100.00	2180	100.00	10	35	175	1915	87.84
Bally Ph-II	26.02.09	1108	1632.08	1612.09	1108	100.00	1108	100.00	35	49	180	12	1.08
Bidhannagar Ph-II	26.02.09	500	748.41	609.28	10	2.00	10	2.00	0	1	7	1	0.00
<b>Total BSUP</b>		<b>5762</b>	<b>8498.13</b>	<b>7644.14</b>	<b>5272</b>	<b>302.00</b>	<b>5129</b>	<b>294.76</b>	<b>78</b>	<b>100</b>	<b>370</b>	<b>3433</b>	<b>165.17</b>
<b>AD</b>													
Konnagar Ph-II	05.02.09	428	630.44	630.76	428	100.00	428	100.00	1	2	32	316	73.83

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No.of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No.of DUs	% Tendered against sanctioned	No.of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
<b>Total AD</b>		<b>428</b>	<b>630.44</b>	<b>630.76</b>	<b>428</b>	<b>100.00</b>	<b>428</b>	<b>100.00</b>	<b>1</b>	<b>2</b>	<b>32</b>	<b>316</b>	<b>73.83</b>
<b>RE</b>													
Garulia Ph-I	05.02.09	1120	1649.76	1625.75	824	73.57	824	73.57	227	63	51	586	52.32
Titagarh Ph-I	05.02.09	562	827.83	845.67	562	100.00	562	100.00	10	35	167	350	62.28
<b>Total RE</b>		<b>1682</b>	<b>2477.59</b>	<b>2471.42</b>	<b>1386</b>	<b>173.57</b>	<b>1386</b>	<b>173.57</b>	<b>237</b>	<b>98</b>	<b>218</b>	<b>936</b>	<b>114.60</b>
<b>KMC</b>													
Pagladanga, KMC	05.02.09	4936	18037.38	14135.07	32	0.65	32	0.00	0	0	32	0	0.00
<b>Total KMC</b>		<b>4936</b>	<b>18037.38</b>	<b>14135.07</b>	<b>32</b>	<b>0.65</b>	<b>32</b>	<b>0.00</b>	<b>0</b>	<b>0</b>	<b>32</b>	<b>0</b>	<b>0.00</b>
<b>ADDA</b>													
Asansol Ph-II	13.02.09	2232	3299.08	2517.19	2232	100.00	2232	100.00	258	139	108	227	10.17
Asansol Ph-III	13.02.09	4626	6834.52	6251.51	4626	100.00	4626	100.00	394	325	696	844	18.24
Durgapur Ph-II	15.01.09	400	768.90	386.02	400	100.00	400	100.00	0	0	0	400	100.00
Durgapur Ph-III	13.02.09	1616	3106.36	1359.26	0	0.00	0	0.00	0	0	0	0	0.00
<b>Total ADDA</b>		<b>8874</b>	<b>14008.86</b>	<b>10513.98</b>	<b>7258</b>		<b>7258</b>		<b>652</b>	<b>464</b>	<b>804</b>	<b>1471</b>	
<b>Total 2008-09</b>		<b>24872</b>	<b>48941.48</b>	<b>39232.47</b>	<b>15537</b>		<b>15148</b>		<b>1036</b>	<b>726</b>	<b>1744</b>	<b>6577</b>	
<b>Sanctioned in 2010-11</b>													
<b>MED</b>													
Dankuni Ph-I	17.02.11	1499	4047.3	3583.71	0	0	0	0	0	0	0	0	0
Halisahar Ph-II	17.02.11	500	1350	1332.09	168	33.6	168	33.6	52	0	0	0	0
Madhyamgram Ph-III	17.02.11	1406	3796.2	3705	1108	78.805121	1108	78.8051	498	73	5	0	0
<b>Total MED</b>		<b>3405</b>	<b>9193.50</b>	<b>8620.80</b>	<b>1276</b>	<b>112.41</b>	<b>1276</b>	<b>112.41</b>	<b>550</b>	<b>73</b>	<b>5</b>	<b>0</b>	<b>0.00</b>
<b>BSUP</b>													
North Dum Dum Ph-III	17.02.11	2000	5401.12	3653.65	0	0	0	0	0	0	0	0	0
Kanchrapara Ph-II	17.02.11	240	648	428.58	0	0	0	0	0	0	0	0	0
Rajarhat Gopalpur Ph-III	25.02.11	1573	4247.98	3496.59	1573	100	1573	100	0	392	768	0	0
Rajarhat Gopalpur Ph-IV	25.02.11	1469	3967.12	3168.39	1469	100	1469	100	0	655	481	0	0
Kumartuli (Transit)	25.02.11	200	560.37	47.32	200	100	200	100	0	0	0	200	100

# Physical Status of BSUP Project

as on 31.12.2011

Name of ULB/ Project	Date of Approval	No. of Sanctioned DUs	Cost of DUs (Rs in lakh)	Cost of Infrastructure (Rs. In Lakh)	Tender Invited		W. O. Issued		Physical Progress (DUs)				% of DUs completed
					No. of DUs	% Tendered against sanctioned	No. of DUs	% of Work Order Issued	Upto plinth (0 - 25%)	Upto Roof level (25 - 50%)	More than 50%	Completed	
<b>Total BSUP</b>		<b>5482</b>	<b>14824.59</b>	<b>10794.53</b>	<b>3242</b>	<b>300.00</b>	<b>3242</b>	<b>300.00</b>	<b>0</b>	<b>1047</b>	<b>1249</b>	<b>200</b>	<b>100.00</b>
<b>RE</b>													
Bhatpara Ph-II	17.02.11	1947	5256.90	1698.68	1947	100.00	1947	100.00	181	102	11	0	0.00
Titagarh Ph-II	25.02.11	899	2421.72	1959.16	0	0.00	0	0.00	0	0	0	0	0.00
<b>Total RE</b>		<b>2846</b>	<b>7678.62</b>	<b>3657.84</b>	<b>1947</b>	<b>100.00</b>	<b>1947</b>	<b>100.00</b>	<b>181</b>	<b>102</b>	<b>11</b>	<b>0</b>	<b>0.00</b>
<b>AD</b>													
Serampore Ph-III	17.02.11	1598	4307.92	3446.21	1598	100.00	516	32.29	0	0	0	0	0.00
Konnagar Ph-III	17.02.11	1197	3159.00	1771.96	300	25.06	300	0.00	0	0	280	0	0.00
<b>Total AD</b>		<b>2795</b>	<b>7466.92</b>	<b>5218.17</b>	<b>1898</b>	<b>125.06</b>	<b>816</b>	<b>32.29</b>	<b>0</b>	<b>0</b>	<b>280</b>	<b>0</b>	<b>0.00</b>
<b>ADDA</b>													
Durgapur Ph-IV	25.02.11	912	2411.30	1166.99	504	55.26	504	55.26	60	60	228	0	0.00
<b>Total ADDA</b>		<b>912</b>	<b>2411.30</b>	<b>1166.99</b>	<b>504</b>	<b>55.26</b>	<b>504</b>	<b>55.26</b>	<b>60</b>	<b>60</b>	<b>228</b>	<b>0</b>	<b>0.00</b>
<b>Total 2010-11</b>		<b>15440</b>	<b>41574.93</b>	<b>29458.33</b>	<b>8867</b>	<b>692.73</b>	<b>7785</b>	<b>599.96</b>	<b>791</b>	<b>1282</b>	<b>1773</b>	<b>200</b>	<b>100.00</b>
<b>Grand Total (All)</b>		<b>155553</b>	<b>235351.07</b>	<b>157168.22</b>	<b>125002</b>	<b>866.76</b>	<b>116370</b>	<b>761.66</b>	<b>7727</b>	<b>8203</b>	<b>12986</b>	<b>57495</b>	<b>125.00</b>